



## Field House – 6 Week Construction Outlook

**Title:** Planned Work: 6 Week Outlook **Assignment:**

**Priority:**

**Category:** Project Schedule

1. 4/10-4/14:
  - Start Tie-Beam Footings
  - Erection of Mezz Track Steel & Decking
  - Form Hollow-Core Planks
  - Start Roof Insulation & Metal Roof Panels
  -
2. 4/17-4/21:
  - Tie-Beam Footings
  - Hollow-Core Plank Concrete Topping Slab
  - Interior Grading & Granular Base
  - Start Concrete Deck Topping S & E Mezz Track
  - Roof Insulation & Metal Roof Panels
  -
3. 4/24-4/28:
  - Concrete Deck Topping N Mezz Track
  - Roof Insulation & Metal Roof Panels
  - Interior Granular Base
  - Start Insulated Metal Wall Panels - South Facade
  - Start Electrical Under-slab Rough-in
  - Start Under slab Vapor Barrier
  -
4. 5/1-5/5:
  - Roof Insulation & Metal Roof Panels
  - Under slab Vapor Barrier
  - Concrete Slab-on-Grade - Entry/Vestibule & SW Section
  - Insulated Metal Wall Panels - East Facade
  -
5. 5/8-5/12:
  - Concrete Slab-on-Grade - East Section
  - Roof Insulation & Metal Roof Panels
  - Insulated Metal Wall Panel - East Facade
  - CFMF Entry/Vestibule
  -
6. 5/15-5/19:
  - Concrete Slab-on-Grade - West Section
  - Insulated Metal Wall Panel - SW Facade
  - Start CMU Interior
  - Steel Stair Erection
  - Exterior Sheathing & Air Barrier